RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Item	Description
1	Name of Work	Improvements of Parking and construction of Public Toilet Block at Sahakaranagar Park in ward No.7 (Sl. NO. 33)
2	Estimate Cost	17.5 Lakhs
3	Administrative Approval No and Date	JC/YEL/AA/189/12-13 dated 14/05/2012
4	Technical sanction No. and Date	EE/BTP/TS/84/12-13 dated 15/05/2012
5	Job Code No. and P Code No.	007-12-000049 P-1771
6	Tender Direct Entrested to KRIDL	Data not available
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-TND/02/12-13 dated 15/5/12
8	Tender Approved Details	Data Not available
9	Work Order No and Date	EE/BTP/BBMP/E-TND/38/12-13 dated 07/08/12
10	Stipulation time of Completion	60 days
11	Actual Date of Commencement	10/9/2012
12	Actual Date of Completion	Jan-14
13	Delay if any	Data Not available
14	Reson for Delay	Data Not available

15	Payment made till date.	First and Final
16	BR NO. and Date	353 dated 31/1/14
17	Status of Work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	20.08.15
20	MB No. and Page No.	1920 Page No-191914
21	Test Result	--
22	Section officer	Basvaraju
23	Sub Division Officer	K P Neelakantaiah
24	Observation	
a	Work Quality	Satisfactory
b	Comments	Toilet Building: Measurement 7.15m X 3.0m with two compartments for both ladies and gents with i. For ladies - Two urinals one w/c with verandah with washing. ii. For Gents, 2 w/c , 4 urinals, one washing with verandah as per drawing are observed.. The building has been completed as per drawing and utililities.The works stands completed as on date and is found satisfactory the Bill may be considered for clearance.

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Dr. Krishnamurthy
Professor - PG Studies
RASTA - Centre for Road Technology
VOLVO India Pvt. Ltd., Campus
7, 8 & 12, Phase I
Peenya Industrial Area,
BANGALORE - 560 058

ಬೃಹತ್ ಬಂಗಳೂರು